

~~CONSOLIDATED WORK REPORT~~  
 344th ENGINEER REGIMENT (GS)  
 Period 1 December 1943 - 31 May 1944

11 MAY 1944

Sheet 1 of 7 Sheets

Timber Bridges and Culverts

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
165	N103896	One enlisted man to supervise construction of small bridge across ravine for 530th Quartermaster Dump. Reconnaissance made; culvert advised to conserve critical materials. No action taken, project abandoned.	12 Dec 43	20 Dec 43	H/S
327	H176297	"A" frame timber bridge with steel stringers, to replace Bailey. "A" frame span 30'; approach spans 15' each; total span 60'. Class 24/40 loading. Temporary bypass included installation of Bailey bridge.	18 Feb 44	24 Feb 44	D
328	H181509	Pile bent timber bridge with steel stringers and rock filled crib, to replace Bailey. Center span 30' supported on two pile bents with two 21' approach spans; total span 72'. Class 24/40 loading. Temporary bypass included installation of Bailey bridge.	13 Feb 44	25 Feb 44	F
523	G983070	Single span bridge with 13' steel I-beam stringers and timber flooring, to replace Bailey. Rock filled crib abutments.	2 Apr 44	8 Apr 44	F
580	M968968	"A" frame double-pile bent, five span timber bridge with steel stringers and rock filled cribs, to replace Bailey. "A" frame span 50'; two end spans 16' each; South approach span 15'; North approach span 16'; total span 120'. Class 24/40 loading. Installation included straightening of two right angle turns to 45° turns.	7 Apr 44	10 May 44	A
582	G978068	Single span timber bridge with 13' stringers, to replace Bailey. Rock filled crib abutments.	3 Apr 44	8 Apr 44	F
583	M992965	Three foot pipe culvert to replace Bailey. Rock filled crib headwalls.	3 Apr 44	8 Apr 44	C
604	M995963	Pile bent timber bridge with steel stringers, to replace Bailey. Two approach spans and two end spans resting on mud sills; two center spans on pile bents. Total span 110'. Class 24/40 loading. Bailey jacked up 1' and bridge built beneath with exception of end approach spans, built after Bailey removed.	17 Apr 44	4 May 44	C
605	M943918	Steel girder supported bridge, to replace Bailey. Center span 100'; two timber approach spans 12½'; total span 125'. Class 24/40 loading. Six 100' girders made of eight intermediate H-20 sections. Wood bents for inner support of ends of wood approach spans were only bents required.	20 Apr 44	10 May 44	B
717	M953960	Eighteen inch pipe culvert to replace Bailey. Rock fill.	8 May 44	12 May 44	H/S
UNN	M896969	Twelve inch pipe culvert to replace Bailey. Rock fill.	13 May 44	14 May 44	H/S
795	M907996	Double twelve inch pipe culvert to replace Bailey. Rock fill.	26 May 44	28 May 44	H/S

04/30/201

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 December 1943 - 31 May 1944

Bailey Bridges

Sheet 2 of 7 Sheets

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
188	H178055	Semi-permanent, 530' continuous Bailey (200' double-single, 330' double-double less inner panel of second story). Bents: Six of eight original masonry piers concrete capped and pointed; 8" I-beams made up in box girder fashion (two beams under d.s. spans, 3 beams under d.d. spans); Bailey panel piers, triple-double under d.d. spans, double-double under d.s. spans. Heights of bents controlled by instrument. Bridge launched light on rocking rollers without stringers or chess, but with winch line for alignment.	30 Dec 43	14 Jan 44	E&F
327	H176297	Removal of Bailey and replacement by "A" frame bridge (See "Timber Bridges and Culverts," Job No. 327); temporary installation and removal of Bailey on bypass.	25 Feb 44	25 Feb 44	D
328	H181309	Removal of Bailey and replacement by pile bent timber bridge (See "Timber Bridges and Culverts," Job No. 328); temporary installation and removal of Bailey on bypass.	28 Feb 44	28 Feb 44	F
523	G983070	Removal of Bailey and replacement by single span timber bridge. (See "Timber Bridges and Culverts," Job No. 523.)	8 Apr 44	8 Apr 44	F
580	M968968	Removal of Bailey and replacement by "A" frame pile bent bridge. (See "Timber Bridges and Culverts," Job No. 580.)	12 May 44	12 May 44	A
582	G978068	Removal of Bailey and replacement by single span timber bridge. (See "Timber Bridges and Culverts," Job No. 582.)	11 Apr 44	11 Apr 44	F
583	M992965	Removal of Bailey and replacement by pipe culvert. (See "Timber Bridges and Culverts," Job No. 583.)	8 Apr 44	8 Apr 44	C
604	M995963	Removal of Bailey and replacement by pile bent timber bridge. (See "Timber Bridges and Culverts," Job No. 604.)	3 May 44	3 May 44	C
605	M943918	Removal of Bailey and replacement by steel girder supported timber bridge. (See "Timber Bridges and Culverts," Job No. 605.)	11 May 44	11 May 44	B
717	M953960	Removal of Bailey and replacement by pipe culvert. (See "Timber Bridges and Culverts," Job No. 717.)	11 May 44	11 May 44	H/S
N	M896969	Removal of Bailey and replacement by pipe culvert. (See "Timber Bridges and Culverts," no Job No.)	14 May 44	14 May 44	H/S
795	M907996	Removal of Bailey and replacement by double pipe culvert. (See "Timber Bridges and Culverts," Job No. 795.)	28 May 44	28 May 44	E

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 December 1943 - 31 May 1944

Sheet 3 of 7 Sheets

04/30

Mine Removal

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
141	N156788	Removal of mines from telegraphic cable vaults between NAPOLI - MIGNANO.	9 Dec 43	14 Dec 43	C
205		Removal of mines from CAPUA Airport.	5 Jan 44	14 Jan 44	A&C
588	M925954	Removal of mines from bivouac area for 67th Antiaircraft Artillery.	11 Apr 44	19 Apr 44	B
UNN		Removal of mines and marking of minefields in regimental work area, approximate boundaries H108247 - H080340 - H008318 - H035260.	27 Jan 44	16 Mar 44	A&C
UNN	G810170	Removal of mines for Graves Registration Service for removal of bodies.	26 Apr 44	30 Apr 44	D
686	G810170	Removal of mines for Graves Registration Service for removal of bodies.	5 May 44	12 May 44	A
746	G792054	Check area to be occupied by Ammunition Supply Point for mines.	18 May 44	18 May 44	C
754	M858988	Removal of mines for Quartermaster Class I Dump.	20 May 44	20 May 44	B
761	G784014	Removal of mines and marking mined area for 51st Signal Battalion.	20 May 44	20 May 44	C
748		Removal of mines for 86th Ordnance at G893045 and for 87th Ordnance at M858984.	21 May 44	21 May 44	B&E
790	G806117	Removal of mines for 405th Engineer Water Supply Battalion Water Point.	23 May 44	24 May 44	
788	G771092	Mine removal for Quartermaster Dump Q-5-20.	23 May 44	23 May 44	
UNN	G600160	Removal of mines and access roads for Ordnance Dump.	26 May 44	26 May 44	C
UNN	G603096	Removal of mines for 403rd Collecting Company.	27 May 44	27 May 44	C
869	G594145	Removal of mines for 401st Collecting Company.	28 May 44	28 May 44	C
888	G338223	Removal of mines and access roads for A.S.P. C4-33.	31 May 44	Current	H/S

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 December 1943 - 31 May 1944

Sheet 4 of 7 Sheets

Road (and Bridge) Maintenance

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
140		Locate and repair potholes in Rte 87 vicinity PONTE ANNIBALE.	4 Dec 43	4 Dec 43	B
146		Maintenance road, CANCELLO Bridge - VILLA LITTERNO - ARB; CAPUA - GRAZZAISSE - RJ CANCELLO.	3 Dec 43	11 Dec 43	D&F
147		Maintenance road, SANTA MARIA - PONTE ANNIBALE; patrol maintenance road, CASERTA - SANTA MARIA; PONTE ANNIBALE - CASERTA; VILLA LITTERNO - ARB.	3 Dec 43	13 Dec 43	BDEF
48		Patrol maintenance road, CASERTA - MADDALONI; Hwy 7 CAPUA - ARB; Hwy 87 CASERTA - ARB; Maintenance road SANTA MARIA - Hwy 7.	6 Dec 43	13 Dec 43	BDEF
49		Maintenance road, CAPUA - PONTE ANNIBALE.	3 Dec 43	23 Dec 43	ADE
51		Patrol maintenance road, LA FORESTA - PONTE ANNECCHINO - ALBAVOVA.	3 Dec 43	11 Dec 43	DF
53		Maintenance road, Hwy 6 at RJ N089910 - TEANO.	7 Dec 43	6 Jan 44	A
71		Maintenance road, LE PEZZE - RJ S. of VAIRANO; LE PEZZE; RJ N103990 - RJ at PIETRAVAIRANO - RJ N162985.	12 Dec 43	6 Jan 44	ABDEF
2		Maintenance road, S.FELICE - DRABONI.	13 Dec 43	21 Dec 43	BD
5		Maintenance road, Hwy 6 CAPUA Bridge - LE PEZZE; Hwy 7 from RJ Hwy 6 - RJ SPARANISE Bypass; SPARANISE Bypass.	7 Dec 43	6 Jan 44	AEF
8		Maintenance road; RJ H137022 - H185060.	22 Dec 43	6 Jan 44	DF
7		Maintenance road, RJ H185060 - PRATA.	24 Dec 43	5 Jan 44	BE
6		Maintenance road, PRATA - RJ H117186 - RJ H050174; VENAFRO - COLLI.	6 Jan 44	16 Mar 44	CDEF
		Maintenance road, Bridge at RJ H007318; RJ H007318 - MENNELLA (H040305).	14 Jan 44	6 Mar 44	ABC
		Maintenance road, RJ H120183 - H107242.	21 Jan 44	11 Mar 44	DE
		Maintenance road, RJ H116240 - ISERNIA.	3 Feb 44	16 Mar 44	DE
		Maintenance road, H088076 - H032066.	6 Mar 44	13 Mar 44	B
		Maintenance road, Rte 85 VAIRANO (exclusive) - VENAFRO; RJ H050173 - CAPRIATI - RJ H185060 - RJ N102988.	6 Mar 44	16 Mar 44	DEF
		Maintenance bridges, G904018 and M904988 under CRE 16 GHQ Troops RE.	12 Mar 44	14 Apr 44	B&E
		Maintenance road, M946937 - CUPA - M877915.	25 Mar 44	3 Apr 44	B

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 December 1943 - 31 May 1944

Road (and Bridge) Maintenance (Continued)

Sheet 5 of 7 Sheets

Job No.	Coordinates	Description	Date	Date	Company Engaged
			Commenced	Completed	
566		Patrol maintenance road, M993998 - H065030.	19 Mar 44	18 May 44	A&C
675		Maintenance road, RJ M9500965 - S. CARLO - S. CLEMENTE -RJ G988078; Alternate road, S. CLEMENTE - RJ G977070.	1 May 44	19 May 44	BCDEF
376		Maintenance road, RJ G988056 - G965042.	1 May 44	19 May 44	E
MMN		Patrol maintenance road, CCNCA - Hwy 6 at H016078.	19 Mar 44	18 May 44	F
331		Maintenance road, G987040 - RJ G988079 - G960043; RJ N087910 - TEANO - RJ H088017; RJ N075973 - RJ N099980; TEANO - RJ N035962.	16 Mar 44	17 Mar 44	DF& 23 Bn. Engrs (Ital)
36		Maintenance road, TEANO - N015965; TEANO - VAIRANO; G978018 - G955028 - G993027.	17 Mar 44	19 May 44	AC & 23 Bn. Engrs (Ital)
57		Maintenance road, TEANO-Rte 6 at N088910.	17 Mar 44	1 May 44	23 Bn. Engrs (Ital)
74		Maintenance road, Bridge at M858978 - RJ M857987; RJ M851984 - RJ M858984.	13 May 44	26 May 44	B
33		Maintenance bridges, M908986; M907994; G910012; G902025; G939113.	15 May 44	28 May 44	ABEF
2		Maintenance road, W. side of GARIGLIANO River G902025 - M850983 - CASTELFORTE - DAMIANO - M850983.	13 May 44	29 May 44	ABE
5		Maintenance road, M938989 - M910999; M944936 - LAURO - M908986 - G902025 - S. CLEMENTE; patrol maintenance road S. CLEMENTE - S. NICOLA - G893113.	13 May 44	19 May 44	ACLEF
2		Maintenance road, RJ M845997 - RJ G792059; G902020 - S. GIORGIO (G803117); Patrol maintenance road, RJ G873080 - G842070 - RJ G892114 - RJ G868103.	19 May 44	29 May 44	ACEDF
		2 Platoons to assist French in maintenance bridges at G904018 & M904988.	1 Apr 44	14 Apr 44	B&E
		Maintenance road (1) R.J. at G774092 - RJ near AUSONIA at G792059 - G780006; (2) RJ at G774092 - ESPERIA - RJ near S. OLIVA at G693129; (3) S. OLIVA at G693129 -RJ at G704146 (cutoff) - RJ at G791168 - PICO (G630164) - G599061; (4) RJ at G592136 - LENOLA - VALLECORSA RJ at G496225; (5) Patrol maintenance road, RJ at G704146 - PONTECORVO at G720168 - RJ at G701168.	26 May 44	Current	ALL

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 December 1943 - 31 May 1944

Miscellaneous Jobs

Sheet 6 of 7 Sheets

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
152	N103890	Construct hardstandings for Gas Dump.	3 Dec 43	17 Dec 43	C
MMN	N278744	Plumbing and electrical system, 36th General Hospital.	1 Dec 43	3 Dec 43	B
MMN	N215815	Assist in operation of Army Bridge Dump.	29 Nov 43	7 Jan 44	C
44	N219811	Construct and install road signs near TRIFLISCO Bridge.	5 Dec 43	6 Dec 43	H/S
57		Construct 480 signs for Transportation Section.	9 Dec 43	23 Dec 43	H/S
58	H109895	Construct approach road for 161st Medical Battalion.	7 Dec 43	10 Dec 43	C
61	N088917	Construct roads for 8th Evacuation Hospital.	9 Dec 43	20 Dec 43	H/S
64		Reconnaissance of road, MADDALONI - BENEVENTO.	8 Dec 43	8 Dec 43	B
EN	N151000	Operation of quarry.	17 Dec 43	23 Dec 43	E
EN	N177786	Refoofing three building for School of Military Engineering, CAPUA.	8 Dec 43	12 Dec 43	B&E
EN	N177786	Wiring buildings & installation generators for School of Military Engineering, CAPUA.	6 Dec 43	6 Jan 44	H/S
	N218900	Operation of quarry	3 Dec 43	-16 Dec 43	B&E
	N121888	Operation of quarry	3 Dec 43	6 Jan 44	D
	M961857	Construction of roads for 161st Medical Battalion Neuropathic Hospital.	15 Dec 43	20 Dec 43	H/S
	H138025	Operation of quarry.	19 Dec 43	13 Jan 44	E
	101982	Construct and install 20 signs at railroad crossings, CASERTA area.	24 Dec 43	28 Dec 43	H/S
	H160130	Construct roads for 162nd Medical Battalion Venereal Hospital.	25 Dec 43	2 Jan 44	A
	H070227	Construct road for French Field Hospital.	5 Jan 44	13 Jan 44	B
	H151117	Construct road for Ordnance Depot.	11 Jan 44	19 Jan 44	D
	H015260	Operation of quarry.	24 Dec 43	29 Feb 44	B
	H065135	Locate and deliver German box mines to organizational dump.	23 Jan 44	23 Jan 44	A
		Construct hardstanding for 301st Quartermaster Sterilization & Bath Unit.	25 Jan 44	28 Jan 44	D
		Prepare plans for replacing Bailey Bridges on route H116240- ISERNIA.	4 Feb 44	8 Feb 44	H/S
	H070228	Enlarge Ordnance Dump O-419.	7 Feb 44	16 Feb 44	H/S
	N065931	Deliver 500 cu. yds. rock to 401st French Field Hospital.	30 Mar 44	4 Apr 44	B
	H116184	Operation of quarry.	29 Feb 44	6 Mar 44	E
	H070130	Operation of quarry.	8 Mar 44	16 Mar 44	A
	H174140	Operation of quarry.	10 Mar 44	11 Mar 44	E
	M982978	Construct entrance road to 425th French Field Hospital.	17 Mar 44	25 Mar 44	C
	M941909	Construct hardstandings and roads for 469th Engineer Maintenance Co.	18 Mar 44	21 Mar 44	B
	H015008	Operation of quarry.	18 Mar 44	1 Apr 44	E

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 December 1943 - 31 May 1944

Miscellaneous Jobs (continued)

Sheet 7 of 7 Sheets

Job	Coordinates	Description	Date		Company Engaged
			Commenced	Completed	
	G955055	Operation of quarry.	2 Apr 44	19 May 44	F
	N275745	Furnish company of Italians (attached) for labor work at Army Rear Hq.	25 Mar 44	28 Mar 44	23 Bn. Engrs. (Ital)
	M947914	Operation of quarry.	25 Mar 44	17 May 44	H/S
	M929951	Operation of quarry.	25 Mar 44	13 May 44	B
	G936006	Construct road loop for Ordnance Artillery Repair Unit.	26 Mar 44	2 Apr 44	E
	G989008	Construct road loop for ASP 04-22. Install telephone line, 344E CP- Floating bridge at M902992.	26 Mar 44	6 Apr 44	H/S
	G937172	Construct temporary road for 71st Field Artillery Brigade	27 Mar 44	30 Mar 44	H/S
	G988018	Construct road loop for ASP 04-25.	29 Mar 44	2 Apr 44	H/S
	M945915	Remove concrete pillbox and portion of demolished building at RJ.	31 Mar 44	8 Apr 44	H/S
	N055945	Clear debris, etc., to prepare TEANO road loop for 1-way traffic.	1 Apr 44	4 Apr 44	H/S
	M946946	Improvement of Water Point M-II. (Cancelled at 10% completion).	2 Apr 44	29 Apr 44	C
	G930041	Deliver 500 yds. rock to 422d French Field Hospital. (Project abandoned account crushed rock unavailable at French quarry.)	9 Apr 44	9 Apr 44	B&H/S
	M943916	Construct parking area for Transportation at SESSA railhead, install windows and doors in Nissen hut.	9 Apr 44	25 Apr 44	427 Engrs.
	M929951	Furnish 20 dump trucks to French Expeditionary Corps.	11 Apr 44	29 Apr 44	H/S
		Malaria control work in regimental work area.	12 Apr 44	19 Apr 44	427 Engrs.
		Transport 800 yds. stone for French Expeditionary Corps. (LAURO-SKIPTON)	15 Apr 44	8 May 44	ALL
		Deliver 600 yds. stone on road between S. CLEMENTE -Rte. 725.	20 Apr 44	24 Apr 44	427 Engrs.
	N068927	Construct barricade at demolished bridge.	28 Apr 44	30 Apr 44	427 Engrs.
	M985991	Construct entrance road for 8th Co., 2630 Ordnance Group (French)	28 Apr 44	30 Apr 44	C&A
	M900956	Deliver 300 yds. stone for bridge approach for French Expeditionary Corps.	30 Apr 44	30 Apr 44	H/S
		Deliver 1000 tons stone on road between M900956-S. to Corps Boundary.	3 May 44	3 May 44	427 Engrs.
		Two divers to report to 19th Engineers.	6 May 44	8 May 44	427 Engrs.
	G935033	Widen existing road at water point.	7 May 44	8 May 44	A
	M973977	Construct gravel turnaround for water point.	13 May 44	14 May 44	E
	M899993	Operation Tibaldi quarry.	14 May 44	15 May 44	H/S
		Improve road in CONCA to eliminate steep grade & short turn w/o included construction of modified H-10 bridge, turned over to 175th Engrs.) Total project 45% complete.	15 May	28 May 44	B
		Const. entrance rd for ASP vicinity AUSONIA.	18 Apr 44	27 Apr 44	D
			17 May 44	18 May 44	C

CONSOLIDATED WORK REPORT  
 344th ENGINEER REGIMENT (GS)  
 Period 1 June - 29 June 1944

11 MAY 44

Sheet 1 of 3 Sheets

Timber Bridges and Culverts

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
1007	F655816	Two-way timber bridge with steel stringers, Class 40/70, to replace Bailey. Pile bents.	15 Jun 44	19 Jun 44	A
1051	A355463	Two-way timber bridge with steel stringers, Class 40/70, to replace Bailey.	24 Jun 44	26 Jun 44	D
1052	A363508	Bypass around blown bridge, using 5 sq.ft. culvert.	20 Jun 44	22 Jun 44	D
1053	A292548	Two-way fill on existing road location, using 5 sq.ft. culvert.	21 Jun 44	26 Jun 44	D
1054	A407340	Two-way fill on existing road location, using two 51 sq.ft. culverts.	21 Jun 44	24 Jun 44	E&F
UNN	A095666	Culvert and fill to replace 70' Bailey. (Project released to 175th Engr.Regt. at 60% completion.)	27 Jun 44	29 Jun 44	D
UNN	A210683	Culvert and fill to replace 60' Bailey.	28 Jun 44	29 Jun 44	E
=====					
<u>Factical Bridges</u>					
<u>BAILEY</u>					
UNN	F875580	Install 70' double-single Bailey at railroad overpass.	12 Jun 44	12 Jun 44	A
1007	F655816	Replace Bailey with two-way timber and steel bridge. (See above, Job 1007.)	15 Jun 44	19 Jun 44	A
1014		Replace Baileys with culverts: 60' double-single at A292265; 80' double-single at A303263; 60' double-single at A268306; 60' double-single at A290263.	18 Jun 44	18 Jun 44	H/S, B&C
UNN	A278525	Replace 30' single-single Bailey with bypass.	18 Jun 44	18 Jun 44	D
UNN	A290368	Replace 60' double-single Bailey with bypass.	21 Jun 44	21 Jun 44	F
UNN	A278314	Replace 60' double-single Bailey with bypass.	21 Jun 44	21 Jun 44	C
1052	A363508	Replace 80' double-single Bailey with bypass.	20 Jun 44	22 Jun 44	D
1058	A030460	Install 160' double-double Bailey at destroyed bridge site with two-way Class 18 bridge.	23 Jun 44	23 Jun 44	A
1050	A365423	Replace 120' triple-single Bailey with two-way bypass. (Released to 175th Engr. Regt. at 50% completion.)	24 Jun 44	29 Jun 44	F
051	A355463	Replace 70' double-single Bailey with timber and steel two-way bridge.	24 Jun 44	26 Jun 44	D
UNN	A088502	Install 60' double-single Bailey for Class 40 traffic.	24 Jun 44	24 Jun 44	A
054	A407340	Replace 70' double-single Bailey with culvert and fill.	21 Jun 44	24 Jun 44	F
063	A279234	Remove 30' steel treadway bridge.	25 Jun 44	25 Jun 44	A
074	A297385	Replace 30' steel treadway bridge with 60' Class 18, H-10 type bridge.	25 Jun 44	26 Jun 44	C
UNN		Replace Baileys with bypasses: 90' double-single at A290555; 70' double-single at A270714; 80' double-single at A263749; 60' double-single at A200707.	26 Jun 44	26 Jun 44	A, B&E
UNN	A210683	Replace 60' double-single Bailey with pipe culvert and fill.	28 Jun 44	29 Jun 44	E
UNN	A095666	Replace 70' double-single Bailey with culvert and fill. (Released to 175th Engr. Regt. at 60% completion.)	27 Jun 44	29 Jun 44	E

04/30/2011



CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 June - 29 June 1944

Mine Removal

Sheet 2 of 3 Sheets

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
888	G388223	Mine clearance and access roads for A.S.P. 04-33.	31 May 44	1 Jun 44	H/S
918	G205440	Mine clearance and access roads for Ordnance Dump.	4 Jun 44	5 Jun 44	C
999	A405149	Mine clearance for 551st Ambulance Company.	13 Jun 44	13 Jun 44	D
UNN	A280570	Mine clearance for 64th Fighter Wing bivouac.	17 Jun 44	17 Jun 44	C
1078	A180790	Mine clearance for 51st Signal Battalion.	24 Jun 44	29 Jun 44	C
1099	E970790	Furnish one mine clearance squad for detached service with 1st Armd. Signal Bn.	27 Jun 44	29 Jun 44	A
=====					
Road Maintenance					
=====					
876		Maintenance road (1) R.J. at G774092 - R.J. at G792059 - G780006; (2) R.J. at G774092 - ESPERIA - R.J. at G693129; (3) G693129 - R.J. at G704146 (outoff) - R.J. at G791168 - PICO - G599061; (4) R.J. at G592136 - LENOLA - VALLECORSIA - R.J. at G495225; (5) Patrol maintenance road, R.J. at G704146 - PONTECORVO - R.J. at G791168.	26 May 44	1 Jun 44	All
913		Maintenance road, R.J. G636168 - G602059; (2) R.J. G592136 - LENOLA - VALLECORSIA - R.J. at G495224; (3) R.J. G6613162 - PASTENA - N. loop around CASTRO DEI VOLSEI - R.J. at G493230; (4) R.J. G495224 - F. AMASENO - PROSEDI - R.J. G395286; (5) R.J. G406207 - VILLA S. STEFANO - GIULIANO DI ROMA - R.J. G389276; (6) R.J. G498230 - CECCANO - R.J. G395286.	2 Jun 44	4 Jun 44	All
NN		Maintenance road (1) R.J. G259430 - R.J. G213420 (loop); Patrol maintenance road (2) R.J. G213420 - CARPINETO ROMANO - R.J. G316210; (3) R.J. G316210 - PROSEDI - R.J. G395287 - FIUME SACCO - R.J. G259430.	5 Jun 44	5 Jun 44	All
NN		Maintenance road (1) R.J. F805645 - R.J. F826637 - R.J. F816616; (2) R.J. F799629 - R.J. F826606 - R.J. F904540 - R.J. F863522 - VELLETRI; (3) R.J. F826606 - FRASCATI - R.J. F905550 - R.J. F952544 - OSTE NUOVA - CA CAPA - LARIANO - VELLETRI; Patrol maintenance road (4) LARIANO - ARTENA - R.J. G215429; (5) LARIANO - GIULIANELLO - CISTERNA.	6 Jun 44	6 Jun 44	All
2		Maintenance road (1) R.J. Hwy 5 at F783681 - R.J. Hwy 6 at F790651 - R.J. F827637 - R.J. F817615 - R.J. F828606 - FRASCATI - R.J. F903550 - R.J. F952543 - R.J. F992524 - LARIANO; (2) R.J. Hwy 6 at F790651 - R.J. F817615 - bypass at R.J. F816606 - F822603 - bypass at F825603 - F827604 - R.J. F853578 - GROTTAFERRATA at F889553 - R.J. at F904540 - MARINO - R.J. F883521 - VELLETRI at F978442; (3) R.J. at F978442 - LARIANO at G036480; Patrol maintenance road (4) LARIANO - R.J. GIULIANELLO at G063432 - CORI - G026327; (5) LARIANO - ARTENA - R.J. G171476 - R.J. GAVIGNANO at G209436.	7 Jun 44	14 Jun 44	All

CONSOLIDATED WORK REPORT  
344th ENGINEER REGIMENT (GS)  
Period 1 June - 29 June 1944

Road Maintenance (Continued)

Sheet 3 of 3 Sheets

Job No.	Coordinates	Description	Date Commenced	Date Completed	Company Engaged
1014		Maintenance road (1) A432265 - (Rte 2) VETRALLA - MONTEROSI - F728716; (2) Repair for two-way traffic A265300, A325271 and A378528.	14 Jun 44	19 Jun 44	All
UNN		Maintenance road (1) VITERBO - MONTEFIASCONE - BOLSENA - R.J. at A283525; (2) A382392 - R.J. A385528; (3) R.J. at A414308 - R.J. at A328375 - MARTA - R.J. A218420; (4) TUSCANIA - PIANSANO - R.J. A218420 - R.J. A223498 - GRADOLI - R.J. A283525; (5) Patrol maintenance road MONTEFIASCONE at A382342 - R.J. A328375; BOLSENA - R.J. at A385528.	17 Jun 44	18 Jun 44	All
1039		Maintenance road (1) A395130 - VITERBO - MONTEFIASCONE - BOLSENA at A348508; (2) R.J. at A415308 - R.J. at A328375 - VALENTANO; (3) R.J. CANINO at A145308 - R.J. at A213423; (4) R.J. TUSCANIA - VALENTANO - LATERA at A224498 - R.J. at A285525 - BOLSENA at A348508; (5) R.J. MONTEFIASCONE at A383393 - R.J. A390535; (6) Patrol maintenance road R.J. A383393 - R.J. at A328375.	19 Jun 44	27 Jun 44	All
UNN		Maintenance road (1) MANCIANO at E960455 - PITIGLIANO - R.J. LATERA at A224498; (2) R.J. A227506 - R.J. A285557; (3) R.J. ACQUAPENDENTE at A251628 - LARENZO at A290555 - R.J. A285525; (4) R.J. LARENZO at A290555 - R.J. at A385545; (5) Patrol maintenance road, A385545 - BOLSENA at A348508.	19 Jun 44	27 Jun 44	All
104		Maintenance road (1) CANINO at A144308 - VALENTANO - S. LORENZO at A283555; (2) MONTEFIASCONE at A385390 - BOLSENA - S. LORENZO; (3) R.J. A283555 - RADICOFANI - R.J. A148822 - R.J. at A100810; (4) R.J. A180713 - S. FIORA at A023726 - ARCIDOSSO - PAGINICO - Corps Boundary at E773845; Patrol roads (5) MANCIANO at E950457 - PITIGLIANO - R.J. LATERA at A223500; (6) R.J. A244645 - PROCENO - R.J. S. FIORA at A023726.	27 Jun 44	29 Jun 44	All
=====					
Miscellaneous					
=====					
UN	A240652	Restoration of demolished masonry bridge by heavy fill.	28 Jun 44	29 Jun 44	E
UN	A181714	Restoration of demolished masonry bridge by heavy fill. (Released to 175th Engr. Regt. at 15% completion.	29 Jun 44	29 Jun 44	F